# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvement of Roads and Construction of CC Drains with covering Slab from Kodychalli circle to Govt. School/inwarding 8 |
| 2 | Amount of Work Portion | 15.90 lakhs |
| 3 | Estimated Cost | 15.90 lakhs |
| 4 | Name of contractor | I.C.V. Subbareddy |
| 5 | Agreement No. | EE/BTP/BBMP/E-TND/05/89- |
| 6 | No. and date under which work order issued | 73/14-8-2012 |
| 7 | Time limit originally fixed for completion | 6 days |
| 8 | Date of application by the contractor for granting extension of time | 12/08/2012 |
| 9 | Date of receipt of application in the sub division office | 12/08/2012 |
| 10 | Extension granted if any | |
| | i) | NO |
| | ii) | NO |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | 60% |
| 12 | Work carried out during 1st extension | - |
| 13 | Work carried out during 2nd extension | - |
| 14 | Time now applied for | 24 |
| 15 | Date of recommending time limit applied for | 24 |
| 16 | Whether the orginal application of the contractor is enclosed. | YES |
| 17 | Balance of work remaining to be done | completed |
| 18 | Probable time required for completion of remaining work | completed |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | - |
| 20 | Whether notice as per clause of contract has been issued. | NO |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Extension to be granted for 24 |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |
| 23 | Remarks of the CE with the daily rate of penalty proposed | |

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

To be penalty

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92